



Since Campaign Inception		For Reporting Period August 5 - 10, 2016	
Our Church, Our Future Campaign Recap		Capital Campaign Cash Account Recap	
Total Pledges Received	\$908,575.00	Cash on Hand (Note 2)	\$567,946.10
Pledges Withdrawn	\$0.00	Deposits-Pledge Payments	\$1,471.44
Pledge Adjustments (Note 1)	\$1,253.00	Total Available Cash	\$569,417.54
Total Pledges to Date	\$909,828.00		
Pledge Payments to Date	(\$308,170.54)		
Balance of Remaining Pledges	\$601,657.46	Less:	
Total # of Participating Families	231	Campaign Expenses (Note 3)	\$0.00
Other Donations	6	Contractor Payments	\$0.00
Total # of Donations	237	Balance- Cash on Hand	\$569,417.54

To Date Our Capital Campaign Goal of \$750,000.00 has been exceeded by more than \$159,000.00 in pledges (Note 1). Adjustments represent contributions specified for the Capital Campaign made without a formal pledge.
(Note 2). Includes \$400,000 from St. Mary's Church Fire Insurance fund.
(Note 3). Campaign Expenses consist primarily of credit card processing fees.

The Campaign Committee would like to thank all the families who have contributed to this campaign and have made it a great success thus far. **Payment reminders** will be mailed on August 10, 2016. If you do not receive one by August 13, 2016, please contact the Parish Office (217) 732-4019. Please continue to pray for the success of our Capital Campaign. Your prayers as well as your time, talent and treasure are the reason for the success of the Our Church, Our Future Capital Campaign to date.

Update on Wood Framing and Targeted Strengthening

- † The Code review, preliminary design and field investigation have been completed
- † The engineer's report and construction documents are in the process of being completed. The estimated timeframe for completion of these documents is approximately one month.
- † Upon completion of the construction documents WJE will assist Holy Family throughout the bidding process. This is being done to ensure the bids from construction company's bidding on the work match the specifications of the construction documents.

Update on Tuck-pointing

- † The mortaring of brick joints on the north side of the church is nearly complete.
- † Grinding out the joints will continue the week of August 15th.

Status of Capital Campaign Projects by Phase:

Phase I, Project(s) Pending Approval: These projects are currently awaiting additional engineer/design work, funding and the Finance Council’s approval to spend the funds to hire a contractor.

<u>Projects Pending Approval:</u>	<u>Estimated Amount</u>
Wood Framing and Targeted Strengthening	\$361,000.00
Interior Renovations (see Note)	<u>\$253,433.00</u>
Total Pending Approval	<u>\$614,433.00</u>

Note. The amount for interior restoration may increase or decrease based on the dollar amount of pledges received and/or unanticipated expenses associated with the approved projects.

Phase II, Approved Project(s) Awaiting Contract and Insurance Documents: The financial resources are in place, the Finance Council has approved the hiring of a contractor and the Pastor has approved the project. The Contractor has been contacted and the Parish is awaiting the contractor’s formal contract and insurance papers.

Phase III, Contract(s) forwarded to the Diocese: The contractor’s formal contract and their insurance papers have been forwarded with a formal request for resolution to the Diocese for final legal and insurance reviews.

Phase IV, Contract(s) has been Awarded: The Parish has received final approval to sign the formal contract from the Diocese. The Pastor has signed the contract and the contractor has been notified.

Phase V, Restoration/Repair/Construction: The contractor has provided an approximate start date to the Parish for the restoration/repair/construction work.

<u>Restoration/Repair/Construction</u>	<u>Contract Amount</u>	<u>Amount Paid</u>	<u>Balance Due</u>
Complete Restoration of Stained Glass Windows	\$304,700.00	\$138,753.00	\$165,947.00
Tuck-pointing the entire building and exterior painting	\$280,530.00	\$0.00	\$280,530.00
Roof Replacement	<u>\$109,980.00</u>	<u>\$0.00</u>	<u>\$109,980.00</u>
Total	<u>\$695,210.00</u>	<u>\$138,753.00</u>	<u>\$556,457.00</u>

Phase VI, Project Review: Throughout the project there will be periodic reviews conducted by the Parish with the Contractor to ensure the work that is being done is in accordance with the approved contract.

<u>Project</u>	<u>Frequency of Review</u>	<u>Method of Review</u>
Complete Restoration of Stained Glass Windows	Weekly	Meetings at the church/parish house, phone calls and email
Tuck-pointing the entire building and exterior painting	Daily and Weekly	Meetings at the church/parish house, phone calls and email

Phase VII (Final), Project Closeout: The work on the project has been completed to the satisfaction of the Parish and final payment will be made to the contractor.